

MVMPO

Proj#	Description	Project Type	Project State	Ad Date	TIP Year	TIP Cost	TFPCC	Total Contract Cost	Project Manager	Comments
612103	HAVERHILL- MERRIMAC- AMESBURY-SALISBURY- INTERSTATE RESURFACING AND RELATED WORK ON I-495	Resurfacing Interstate	Approved	10/2/2050			\$15,134,000.00	\$14,476,000.00	Alex Deng	
605304	HAVERHILL- BRIDGE REPLACEMENT, H-12-007 & H-12-025, BRIDGE STREET (SR 125) OVER THE MERRIMACK RIVER AND THE ABANDONED B&M RR (PROPOSED BIKEWAY)	Bridge Replacement	Approved	9/14/2024	2024, 2025, 2026	\$108,011,904.00	\$103,857,600.00	\$100,148,350.00	Kernan, Eamon	(AC 3 years)
608029	NEWBURYPORT- INTERSECTION IMPROVEMENTS @ ROUTE 1 & MERRIMAC STREET	Hwy Reconstr - No Added Capacity	Approved	2/6/2027	2027	\$ 2,870,513.00	\$2,474,580.00	\$2,301,200.00	Adam Kiel	Design kick-off meeting held 5/22/2020 Notice to Proceed issued 7/7/21
608826	TEWKSBURY- ANDOVER- INTERSTATE RESURFACING AND RELATED WORK ON I-93	Resurfacing Interstate	Approved	10/2/2050			\$11,705,250.00	\$11,360,000.00	Nova, Eric	
608816	LOWELL- DRACUT- METHUEN- RESURFACING AND RELATED WORK ON ROUTE 110	Resurfacing DOT Owned Non-Interstate	25% Design	12/30/2023	2024	\$5,535,712.00	\$18,436,451.84	\$17,580,909.31	Herrio Lamothe	25% review comments to Engr on 11/29/22
607710	SALISBURY- RESURFACING & RELATED WORK ON ROUTE 1A	Resurfacing DOT Owned Non-Interstate	Approved	10/1/2050			\$0.00	\$2,300,000.00	Eric Nova	
609466	HAVERHILL- BRIDGE REPLACEMENT, H-12-040, I-495 (NB & SB) OVER MERRIMACK RIVER	Bridge Replacement	Approved	4/6/2024	2024, 2025, 2026, 2027	\$96,087,420.00	\$92,391,750.00	\$88,374,700.00	Antico, Robert	(AC 4 years)
608721	HAVERHILL- CORRIDOR IMPROVEMENTS ON WATER STREET (ROUTE 97/113), FROM GINTY BOULEVARD/MILL STREET TO LINCOLN BOULEVARD/RIVERSIDE AVENUE	Hwy Reconstr - No Added Capacity	Approved	10/1/2050			\$8,050,000.00	\$7,700,000.00	Anni Autio	
612074	LAWRENCE- BRIDGE REPLACEMENT, L04012, SHORT STREET OVER SPICKET RIVER	Bridge Replacement	Approved	2/21/2026	2026	\$3,285,005.00	\$2,933,040.00	\$2,688,620.00	Janhavi Limaye	
612045	ANDOVER- TEWKSBURY- INTERSTATE MAINTENANCE AND RELATED WORKS ON I-93	Resurfacing Interstate	Approved	4/5/2025	2025	\$ 18,525,197.00	\$ 17,152,960.00	\$15,488,000.00	Nova, Eric	
612024	ANDOVER- RESURFACING AND RELATED WORK ON ROUTE 28	Resurfacing DOT Owned Non-Interstate	Approved	10/2/2050			\$5,219,910.00	\$4,752,000.00	Lemrise, Koby	
612002	LAWRENCE- COMMUNITY DAY ARLINGTON IMPROVEMENTS (SRTS)	Roadway - Reconstr - Sidewalks and Curbing	Approved	3/15/2025	2025	\$1,554,211.00	\$1,439,084.00	\$1,245,361.50	Wilk, Daniel	
611977	AMESBURY- RIVERWALK CONNECTOR TO THE SALISBURY POINT GHOST TRAIL	Bikeway/Bike Path Construction	Approved	11/28/2026	2027	\$2,448,760.00	\$2,111,000.00	\$1,890,000.00	Linda Walsh	
611957	ANDOVER- RECONSTRUCTION ON ROUTE 133 (LOWELL STREET) FROM SHAWSHEEN ROAD TO ROUTE 28 (NORTH MAIN STREET)	Hwy Reconstr - No Added Capacity	25% Design	10/2/2050			\$13,267,930.90	\$12,915,418.75	Wilk, Daniel	25 % recd 7/11/22

MVMPO

Proj#	Description	Project Type	Project State	Ad Date	TIP Year	TIP Cost	TFPCC	Total Contract Cost	Project Manager	Comments
608095	NORTH ANDOVER- CORRIDOR IMPROVEMENTS ON ROUTE 114, BETWEEN ROUTE 125 (ANDOVER STREET) & STOP & SHOP DRIVEWAY	Hwy Reconstr - Minor Widening	75% Design	12/16/2023	2024, 2025, 2026,2027	\$34,083,859.00	\$43,500,478.66	\$39,449,081.54	Cash, Lawrence	DPH held on 10/28/21 (AC 4 years). 75% Package Comments to DE (as of 08/26/2022)
602843	GEORGETOWN- RECONSTRUCTION ON ROUTE 97 (W. MAIN STREET) FROM MOULTON STREET TO GROVELAND T.L.	Hwy Reconstr - No Added Capacity	75% Design	10/1/2050			\$10,749,455.95	\$9,365,770.80	Janhavi Limaye	75% Package Received (as of 12/08/2022). C.Ost revised from \$7,567,376, \$6,288,599
607541	GEORGETOWN- BOXFORD- BORDER TO BOSTON TRAIL, FROM GEORGETOWN ROAD TO WEST MAIN STREET (ROUTE 97)	Bikeway/Bike Path Construction	100% Design	12/23/2023	2024	\$2,520,436.00	\$4,525,640.53	\$4,162,913.86	Yoo, Joseph	Costs revised from \$2,520,436.00, \$3,656,044.18
607540	BOXFORD- BORDER TO BOSTON TRAIL	Bikeway/Bike Path Construction	25% Design	10/1/2050			\$0.00	\$4,174,500.00	Linda Walsh	
606721	BOXFORD- RECONSTRUCTION ON ROUTE 133 (WASHINGTON STREET) FROM THE NORTH ANDOVER TL TO MAIN STREET	Hwy Reconstr - No Added Capacity	25% Design	10/1/2050			\$5,172,164.40	\$4,717,700.70	Yee, Filbert	
606522	ANDOVER- BRIDGE REHABILITATION, A-09-036, I-495 OVER ST 28 (SB), A-09-037, I-495 OVER B&M AND MBTA, A-09-041, I-495 OVER ST 28 (NB)	Bridge Reconstruction/Rehab	25% Design	2/11/2023	2023, 2024, 2025, 2026	\$173,075,000.00	\$167,517,855.93	\$160,107,133.20	Antico, Robert	Proposed FY24 Bridge on-system, Project includes A-09-037 (formerly #605268). (AC 4 years) DPH 11/17/21
608930	LAWRENCE- LAWRENCE MANCHESTER RAIL CORRIDOR (LMRC) RAIL TRAIL	Bikeway/Bike Path Construction	75% Design	5/25/2024	2024, 2025	\$21,416,304.00	\$27,738,600.24	\$26,472,389.36	Cash, Lawrence	AC 2 Years
610924	LAWRENCE- ROADWAY RECONSTRUCTION ON AMESBURY STREET	Hwy Reconstr - No Added Capacity	75% Design	1/27/2024	2024	\$8,028,654.00	\$8,177,755.38	\$7,851,357.13	Wilk, Daniel	75% recd 12/21/22, minor cost changes
610658	METHUEN- INTERSECTION IMPROVEMENTS AT RIVERSIDE DRIVE AND BURNHAM ROAD	Traffic Signals	100% Design	1/6/2024	2024	\$2,063,889.00	\$2,020,502.92	\$1,646,626.22	Yoo, Joseph	Minor cost increase
607542	GEORGETOWN- NEWBURY- BORDER TO BOSTON TRAIL (NORTHERN GEORGETOWN TO BYFIELD SECTION)	Bikeway/Bike Path Construction	25% Design	1/3/2026	2026	\$6,798,000.00	\$6,069,642.82	\$5,567,964.00	Yoo, Joseph	
602202	SALISBURY- RECONSTRUCTION OF ROUTE 1 (LAFAYETTE ROAD)	Hwy Reconstr - Minor Widening	100% Design	6/17/2023	2023, 2024	\$19,266,283.00	\$21,810,258.08	\$20,031,645.39	Mischel, Gregory	AC 2 Years
609392	ROWLEY- SAFETY IMPROVEMENTS AT ROUTE 1, CENTRAL AND GLEN STREETS	Traffic Signals	Advertised	8/20/2022 (adv.)	2023	\$1,352,139.00	\$1,354,121.17	\$1,275,516.37	Freeman, Jonathan	NTP 10/7/22 Newport Constr.
608494	NEWBURY- NEWBURYPORT- SALISBURY- RESURFACING AND RELATED WORK ON ROUTE 1	Resurfacing DOT Owned Non-Interstate	Advertised	8/13/2022 (adv.)			\$16,720,386.54	\$16,342,119.39	Nova, Eric	Bid opening 11/8/22
610923	LAWRENCE- INTERSECTION RECONSTRUCTION AT MARSTON STREET & EAST HAVERHILL STREET	Hwy Reconstr - No Added Capacity	Final Design	10/3/2023			\$1,739,231.50	\$1,469,633.00	Sen, Gautam	

MVMPO

Proj#	Description	Project Type	Project State	Ad Date	TIP Year	TIP Cost	TFPCC	Total Contract Cost	Project Manager	Comments
609509	LAWRENCE-INTERSECTION IMPROVEMENTS AT MERRIMACK STREET AND SOUTH BROADWAY (ROUTE 28)	Traffic Signals	Final Design	10/3/2023			\$1,425,380.96	\$1,322,309.05	Freeman, Jonathan	
608792	NEWBURYPORT- IMPROVEMENTS AT NOCK MIDDLE SCHOOL & MOLIN UPPER ELEMENTARY SCHOOL (SRTS)	Roadway - Reconst - Sidewalks and Curbing	Advertised	7/27/2019 (adv.)			\$1,866,128.00	\$2,161,219.00	Shedd, David	construction is complete, as of 9/23/21
608761	HAVERTHILL- INTERSECTION RECONSTRUCTION ON ROUTE 108 (NEWTON ROAD) AT ROUTE 110 (KENOZA AVENUE AND AMESBURY ROAD)	Hwy Reconst - No Added Capacity	Advertised	8/21/2021 (adv.)			\$3,396,951.40	\$3,043,084.99	Freeman, Jonathan	Completion date 9/04/2023 66% complete
609251	LAWRENCE- INTERSECTION IMPROVEMENTS AT SOUTH BROADWAY (ROUTE 28) AND MOUNT VERNON STREET	Hwy Reconst - Minor Widening	Advertised	1/16/2021 (adv.)			\$1,234,007.11	\$1,078,507.00	Cash, Lawrence	Construction active at 77% , completion date 9/6/2022
608620	ANDOVER- TEWKSBURY- HIGHWAY LIGHTING SYSTEM REHABILITATION AND REPAIR AT THE INTERCHANGE OF INTERSTATE ROUTES 93 AND 495	Lighting	Advertised	3/27/2021 (adv.)			\$6,494,159.99	\$6,293,013.86	O'Connor, Corey	Construction active at 49% , completion date 8/18/2023
608378	DANVERS- TOPSFIELD- BOXFORD- ROWLEY- INTERSTATE MAINTENANCE AND RELATED WORK ON I-95	Resurfacing Interstate	Advertised	5/16/2020 (adv.)			\$25,921,495.55	\$25,432,001.45	Lemrise, Koby	Contract active, 60% complete, completion date 7/7/2024
608027	HAVERTHILL- BRADFORD RAIL TRAIL EXTENSION, FROM ROUTE 125 TO RAILROAD STREET	Bikeway/Bike Path Construction	Advertised	7/25/2020 (adv.)			\$1,766,108.21	\$1,552,936.25	Sloan, Kimberley	Construction active, 86% complete, completion date 8/16/22
608298	GROVELAND- GROVELAND COMMUNITY TRAIL, FROM MAIN STREET TO KING STREET	Bikeway/Bike Path Construction	Advertised	7/10/2021 (adv.)			\$2,946,790.11	\$2,742,943.80	Yoo, Joseph	Construction active, 76% complete, completion date 6/10/24
607573	HAVERTHILL- RECONSTRUCTION ON ROUTE 97 (BROADWAY), FROM SILVER BIRCH LANE TO RESEARCH DRIVE	Hwy Reconst - Minor Widening	Advertised	05/13/2017 (adv.)			\$7,155,884.97	\$6,470,596.70	Miller, Albert	Construction is complete,
607561	ANDOVER- METHUEN- INTERSTATE MAINTENANCE & RELATED WORK ON I-93	Resurfacing Interstate	Advertised	04/15/2017 (adv.)			\$13,928,081.31	\$13,564,133.38	Nova, Eric	Construction complete, as of 7/22/2021
606159	NORTH ANDOVER- INTERSECTION & SIGNAL IMPROVEMENTS AT ROUTE 125 & MASSACHUSETTS AVENUE	Hwy Reconst - Minor Widening	Advertised	1/12/2019 (adv.)			\$5,641,303.93	\$5,120,550.37	Cash, Lawrence	Full Beneficial Use, completion 6/30/21
605418	ANDOVER- BRIDGE PRESERVATION, A-09-028, CHANDLER ROAD OVER I-93	Bridge Preservation	Approved	10/1/2050			\$0.00	\$3,450,000.00	Alyson Bedard	
605306	HAVERTHILL- BRIDGE REPLACEMENT, H-12-039, I-495 (NB & SB) OVER MERRIMACK RIVER	Bridge Replacement	Advertised	1/13/2018 (adv.)	2022, 2023	\$12,994,233.00	\$108,833,832.05	\$105,315,105.24	Kolla, Narayana	construction 94% complete, Completion 6/23/2022
605020	SALISBURY- MULTI-USE TRAIL EXTENSION (BORDERS TO BOSTON TRAIL), INCLUDES NEW BRIDGE S-02-004 AND BOARDWALK (S-02-012 (BYX)	Bikeway/Bike Path Construction	Advertised	8/25/2018 (adv.)			\$6,837,611.48	\$6,620,107.30	Reardon, Muazzez	Construction is complete, completion 7/6/21